# BRUHAT BANGALURU MAHANAGARA PALIKE

## COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Providing and Fixing of Street light Fittings Timers Control Wires etc in Ward no 12 and 13 Village areas in Dasarahalli Assembly Constituency. |
| 2 | Sanctioned Estimate No. & Date | EE(Ele)/DZ/EST/ / Dated: |
| 3 | Head Of Account | P-3255 Providing Addittional fittings at new zone and 110 villages (Rs.60.00 Lakhs each zone) |
| 4 | Work Order No & Date | EE/ELE/DZ/WO/ 000027/17-18, Date: 21.03.2018 |
| 5 | Name Of the Contractor | M/s KRIDL |
| 6 | a) Time stipulated for Completion Work<br>b) Delay in Execution Of Work | 180 Days<br>90 days |
| 7 | Measurement Recorded in | M.B No: 5128 Page No: 512789 to 512794 |
| 8 | Check Measurement of the AEE/EE/on | M.B No: 5128 Page No: 512789 to 512794 |
| 9 | Name of the official incharge of the Work | 1 |
| | a)Asst. Engineer/ Junior Engineer | Sri.K N Babu Reddy |
| | b) Asst. Executive Engineer | Sri , Rajendra Naik |

| Sanctioned Estimate Amount | Amount claim as Per Actually vide as Bills | Difference | |
|---|---|---|---|
| | | Excess | Saving |
| Rs. 30,09000/- | Rs. 2999522/- | — | Rs. 478/- |

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst/Junior Engineer
JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Asst Exe Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.
ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone
Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner